Grantee Activity Number:

E - KSC - NEW - R

Activity Title:

KSC - 17 New Rental Units

Activitiy Category:

Under Way

Construction of new housing

Project Number:

Project Title:

Activity Status:

Use E-Redevelop vacant properties

Projected Start Date:

Projected End Date:

09/01/2010

09/30/2011

Benefit Type: Direct (HouseHold) **Completed Activity Actual End Date:**

National Objective:

Responsible Organization:

NSP Only - LMMI

Keystone Construction

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$383,974.00
Total Budget	\$0.00	\$383,974.00
Total Obligated	\$0.00	\$383,974.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Keystone Construction	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of 17 new housing units, to be leased to households at or below 120% AMI, within a new mixed-use building.

Location Description:

1440 Madison Avenue.

Activity Progress Narrative:

Construction plans were developed and are being revised to ensure additional soundproofing would be provided to mitigate the noise present from the adjacent railroad corridor upon the housing units to be constructed. It is anticipated that construction will commence in 2Q 2012. (This project is also funded under activity E-CONC-NEW-R.)

87

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations No Activity Locations found.

Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found

Total Other Funding Sources

Amount