

**Grantee Activity Number:** E - CONC - NEW - R  
**Activity Title:** Construction of 17 new rental housing units

**Activity Category:**  
 Construction of new housing

**Activity Status:**  
 Under Way

**Project Number:**  
 E

**Project Title:**  
 Use E-Redevelop vacant properties

**Projected Start Date:**  
 06/01/2010

**Projected End Date:**  
 06/01/2011

**Benefit Type:**  
 Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
 NSP Only - LMMI

**Responsible Organization:**  
 Concord Community Development Corp.

Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$624,453.16
Total Budget	\$0.00	\$624,453.16
Total Obligated	\$0.00	\$624,453.16
Total Funds Drawdown	\$0.00	\$624,453.16
Program Funds Drawdown	\$0.00	\$624,453.16
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$624,453.16
Concord Community Development Corp.	\$0.00	\$624,453.16
Match Contributed	\$0.00	\$0.00

**Activity Description:**

Construction of 17 newhousing units, to be leased to households at or below 120% AMI,within a new mixed-use building.

**Location Description:**

1440 Madison Avenue.

**Activity Progress Narrative:**

Property under construction. Estimated completion date is May 31, 2013. KSC (Keystone Construction) partner in redevelopment. This project is funded under E-KSC-NEW-R. Concord dissolved and the City of Indianapolis has taken over this activity. All funds have been expended.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/17



**Beneficiaries Performance Measures**  
**No Beneficiaries Performance Measures found.**

**Activity Locations**  
**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**  
**No Other Match Funding Sources Found**

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---